



Construction Update

June 24, 2022

Work to widen State Highway 44 (SH-44) between State Highway 16 and Linder Road continues. Crews are paving the north side of SH-44 and will resume work on the south side of SH-44 after the 4th of July holiday.

Here's what's ahead:

June 24: Pave the north side of SH-44

June 27 to June 28: Pave remaining sections of north side of SH-44, including approaches

June 29: Begin transition to Phase 3

June 30: Traffic will be shifted back to the north side of SH-44

July 1 to July 5: Work will be paused for Independence Day

July 6: Phase 3 begins, crews resume work on the south side of SH-44

Thank you for your patience. Please obey all signs and road markings, and remember to slow and drive safe.



Your Safety • Your Mobility
Your Economic Opportunity

To learn more:

VISIT itdprojects.org/SH4416toLinder

CONTACT John Curtin
John@RBCI.net | (208) 377-9688

9/8/22, 2:43 PM

Constant Contact

[Unsubscribe](#) [john@rbci.net](#)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by john@rbci.net in collaboration with



Try email marketing for free today!